

PHYSICAL PROGRESS CHART

(20NOS) HOUSING UNITS AND MAINTENANCE OF (32NOS) HOUSING UNITS AT HALANIYAT ISLAND			Planned	42%	Actual	42%	LAG/LAP	0.00%	
CLIENT: MINISTRY OF HOUSING AND URBAN PLANNING			B. Days	454.00					
CONTRACTOR: EAST WATERFALLS TRADING & CONTRACTING			E. Days	366.00	UPDATED AS ON :- 2-Oct-25				
Activity ID	Activity Description	Dur	% Progress		Planned Dates		Actual dates		Activity Status
			Planned	Actual	Early Start	Early Finish	Actual Start	Actual Finish	
EWF-HI Construction, Completion and Maintenance of (20 NOS) Housing Units and					3-Jun-24	19-Dec-26	3-Jun-24	22-Sep-24	
EWF-HI.1 Preliminaries & Mobilization					3-Jun-24	30-Jan-26	3-Jun-24	10-Sep-24	STATUS
MO1000	Construction Program (Revision 5)	14	100%	100%	03-Jun-24	18-Jun-24	03-Jun-24	18-Jun-24	Completed
MO1010	Material Approval Schedule (Revised)	30	100%	100%	06-Jun-24	10-Jul-24	06-Jun-24	10-Jul-24	Completed
MO1030	Construction Methodology (Submitted)	20	100%	100%	20-Jun-24	13-Jul-24	20-Jun-24	13-Jul-24	Completed
MO1040	Vendors Approval List (Revised)	35	100%	100%	12-Jun-24	22-Jul-24	12-Jun-24	22-Jul-24	Completed
MO1050	Sub Contractors Approval List (Revised)	35	100%	100%	12-Jun-24	22-Jul-24	12-Jun-24	22-Jul-24	Completed
MO1060	Machinery List (Revised)	40	100%	100%	06-Jul-24	20-Aug-24	06-Jul-24	20-Aug-24	Completed
MO1070	Manpower List (Revised)	69	100%	100%	23-Jun-24	10-Sep-24	23-Jun-24	10-Sep-24	Completed
MO1110	Layout of Engineering Facilities	81	100%	100%	20-Jun-24	22-Sep-24	20-Jun-24	22-Sep-24	Completed
MO1120	Approval of the Project Sign Board (Approved &	80	100%	100%	26-Jun-24	26-Sep-24	26-Jun-24	26-Sep-24	Completed
MO1130	Site Handover	3	76%	90%	26-Sep-24	30-Jan-26	05-Nov-24		In-Progress
MO1160	Movement of the Machinery and Equipments to	67	100%	100%	06-Jul-24	21-Sep-24	06-Jul-24	21-Sep-24	Completed
MO1170	Installation management of labour facilities at s	21	100%	100%	07-Sep-24	30-Sep-24	07-Sep-24	30-Sep-24	Completed
EWF-HI.3 Construction of 23 Housing Units					01-Oct-24	22-Jul-26			
EWF-HI.3.1 Demolition Work					01-Oct-24	29-Jan-25			
A	Handing Over	2	100%		31-Dec-24		31-Dec-24		
B	Evacuation of Housing Units	7			02-Jan-25	09-Jan-25	02-Jan-25	09-Jan-25	
C	Mobilization of Resources	9			04-Jan-25	13-Jan-25	04-Jan-25	13-Jan-25	
A2470	Demolition of Housing Units (Handing Over)	100	100%	100%	01-Oct-24	25-Jan-25	15-Jan-25		Completed
A2480	Disposal & Site Clearance	80	100%	100%	28-Oct-24	28-Jan-25	19-Jan-25		Completed
A3680	Survey, Layout and Marking	81	100%	100%	28-Oct-24	29-Jan-25	15-Jan-25		Completed
EWF-HI.3.5 Construction Work 23 Housing Units			543	54%	28-Oct-24	22-Jul-26			
EWF-HI.3.5.2 Sub Structure Work			167		28-Oct-24	10-May-25			
A1780	Demarcation	85	100%	100%	28-Oct-24	03-Feb-25	16-Jan-25	16-Jul-25	Completed
A1790	Excavation	90	100%	100%	28-Oct-24	09-Feb-25	09-Jan-25	20-Jul-25	Completed
A1800	Levelling and Compaction of Earth	90	100%	100%	30-Oct-24	11-Feb-25	11-Jan-25	21-Jul-25	Completed
A1810	PCC Work	90	100%	100%	02-Nov-24	13-Feb-25	15-Jan-25	31-Aug-25	Completed
A1820	Settingout for Footings	90	100%	100%	05-Nov-24	17-Feb-25	23-Jan-25	21-Sep-25	Completed
A1830	Steel Work for Footing	90	100%	100%	09-Nov-24	20-Feb-25	29-Jan-25	29-Sep-25	Completed
A1840	Shuttering Work for Footing	90	100%	100%	13-Nov-24	25-Feb-25	01-Feb-25	29-Sep-25	Completed
A2490	Concreting Work & Curing for Footing	90	91%	100%	16-Nov-24	04-Nov-25	03-Feb-25	02-Oct-25	Completed
A2500	Deshuttering - Footing Work	92	89%	95%	20-Nov-24	11-Nov-25	04-Feb-25		In-Progress
A2510	Steel Work for Short Columns	88	69%	95%	26-Nov-24	22-Feb-26	08-Feb-25		In-Progress
A2520	Shuttering Work for Short Columns	85	67%	95%	05-Dec-24	26-Feb-26	11-Feb-25		In-Progress
A2530	Concreting Work curing for Short Columns	88	67%	82%	05-Dec-24	02-Mar-26	15-Feb-25		In-Progress
A2540	Deshuttering for Short Columns	90	66%	78%	05-Dec-24	04-Mar-26	16-Feb-25		In-Progress
A2550	Solid Block Work	95	66%	78%	05-Dec-24	10-Mar-26	02-Mar-25		In-Progress
A3700	Steel Work for Plinth Beam	90	65%	65%	11-Dec-24	11-Mar-26	28-Apr-25		In-Progress
A3860	Shuttering Work for Plinth Beam	90	63%	65%	21-Dec-24	19-Mar-26	05-May-25		In-Progress
A3900	Concreting work & Curing for Plinth Beam	80	61%	65%	04-Jan-25	22-Mar-26	13-May-25		In-Progress
A3910	Deshuttering for Plinth Beam	76	59%	62%	15-Jan-25	29-Mar-26	14-May-25		In-Progress
A3920	Bitumen Paint Work -Waterproofing work	77	59%	62%	18-Jan-25	01-Apr-26	13-Mar-25		In-Progress
A3930	Backfilling Work	77	58%	62%	21-Jan-25	05-Apr-26	22-Mar-25		In-Progress
A4050	Earth Compaction and MEP Sleeves Work	78	57%	62%	26-Jan-25	11-Apr-26	30-Mar-25		In-Progress
A4060	Anti-Termite Treatment	79	56%	62%	27-Jan-25	14-Apr-26	04-Jun-25		In-Progress
A4070	Polythene Sheet	79	56%	61%	28-Jan-25	14-Apr-26	04-Jun-25		In-Progress
1	BRC Mesh Work	80	55%	61%	30-Jan-25	18-Apr-26	04-Jun-25		In-Progress
A4280	Concreting Work	81	54%	61%	05-Feb-25	25-Apr-26	04-Jun-25		In-Progress
EWF-HI.3.5.1 Super Structure Work			437	43%	24-Feb-25	18-Jul-26			
EWF-HI.3.5.1.3 Civil Work			261	73%	24-Feb-25	24-Dec-25			
A2560	Settingout for Columns	120	44%	60%	24-Feb-25	08-Jul-26	05-Jun-25		In-Progress
A2570	Steel Work for Columns	124	44%	60%	24-Feb-25	12-Jul-26	09-Jun-25		In-Progress
A2580	Shuttering Work for Columns	127	44%	60%	24-Feb-25	16-Jul-26	12-Jun-25		In-Progress
A2590	Concreting Work for Columns	118	41%	60%	11-Mar-25	22-Jul-26	17-Jun-25		In-Progress
A2600	Deshuttering and Curing Work for Columns	120	41%	59%	11-Mar-25	24-Jul-26	18-Jun-25		In-Progress
A2610	Shuttering Work for GF Slab and Beams	122	41%	34%	11-Mar-25	26-Jul-26	28-Jun-25		In-Progress
A2620	Steel Work GF Slab and Beams	120	41%	34%	11-Mar-25	24-Jul-26	07-Jul-25		In-Progress
A2630	Concreting Work GF Slab and Beams	123	40%	30%	13-Mar-25	29-Jul-26	17-Jul-25		In-Progress
A2640	Curing Work GF Slab and Beams	124	40%	20%	16-Mar-25	01-Aug-26	18-Jul-25		In-Progress
A2650	Settingout for Staircase Tower Columns	120	39%	13%	23-Mar-25	04-Aug-26	23-Jul-25		In-Progress

Activity ID	Activity Description	Dur	% Progress		Planned Dates		Actual dates		Activity Status
			Planned	Actual	Early Start	Early Finish	Actual Start	Actual Finish	
A2660	Steel Work For FF Columns	118	38%	13%	30-Mar-25	08-Aug-26	19-Aug-25		In-Progress
A2670	Shuttering Work FF Columns	120	36%	13%	07-Apr-25	19-Aug-26	20-Aug-25		In-Progress
A2680	Concreting Work FF Columns	122	0%	13%	09-Oct-25	26-Aug-26	21-Aug-25		In-Progress
A2690	Shuttering Work for FF Beams and Slab	124	0%	8%	13-Oct-25	02-Sep-26	22-Aug-25		In-Progress
A2700	Steel Work for FF Beams and Slab	124	0%		19-Oct-25	09-Sep-26			Not-Started
A2710	Concreting Work for FF Beams and Slab	120	0%		24-Oct-25	09-Sep-26			Not-Started
A2720	Deshuttering Work for FF Beam and Slab	120	0%		24-Oct-25	09-Sep-26			Not-Started
A2721	Ramps and Planters Work	160	27%	5%	04-Jun-25	23-Aug-26	04-Jun-25		In-Progress
A2722	Block Work GF	115	23%	43%	21-Jun-25	09-Sep-26	21-Jun-25		In-Progress
A2723	Block Work FF	70	8%	3%	27-Aug-25	26-Nov-26	27-Aug-25		In-Progress
A2730	Parapet Wall Work	100	0%		24-Oct-25	16-Aug-26			Not-Started
A2731	GRC Mesh Work	90	0%		23-Feb-26	04-Dec-26			Not-Started
A2740	Screed in Slope on Roof Slabs	70	0%		03-Nov-25	23-Jul-26			Not-Started
A2750	Bitumenous Primer Coat	50	0%		07-Dec-25	01-Aug-26			Not-Started
A2760	Reinforced Water Proofing Memberane Work	50	0%		02-Jan-26	28-Aug-26			Not-Started
A4290	Thermal Insulation Work	45	0%		20-Jan-26	09-Sep-26			Not-Started
A4300	Sand Fillings	50	0%		10-Feb-26	06-Oct-26			Not-Started
A4310	Sand Cement Mortor Work	52	0%		28-Feb-26	25-Oct-26			Not-Started
A4320	Roof Tiles Work	55	0%		09-Mar-26	07-Nov-26			Not-Started
A4330	Skirting Work	60	0%		14-Apr-26	19-Dec-26			Not-Started
A6020	Combo System Option for Activity A2750-A4290	83	0%		07-Dec-25	09-Sep-26			Not-Started
EWF-HI.3.5.1.2 Finishes Work		177	20%		23-Aug-25	17-Mar-26			
A2930	Internal Plaster Work	120	9%	10%	02-Sep-25	16-Aug-26	13-Sep-25		In-Progress
A2940	External Plaster Work	120	0%		10-Jan-26	16-Aug-26			Not-Started
A2950	Internal Floor Tiles For Rooms	110	0%		18-Dec-25	23-Aug-26			Not-Started
A2960	AntiSlip tile Work in Wet Areas	108	0%		25-Dec-25	27-Aug-26			Not-Started
A2961	Skirting and Wall tiles Work	108	0%		30-Dec-25	02-Sep-26			Not-Started
A2970	Staircase Steps & Enterance Tiling Work	109	0%		09-Jan-26	12-Sep-26			Not-Started
A2980	Ceramic Tile Work	112	0%		10-Jan-26	17-Sep-26			Not-Started
A2990	Internal Paint Work	112	0%		14-Jan-26	20-Sep-26			Not-Started
A3000	External Paint Work	113	0%		19-Jan-26	26-Sep-26			Not-Started
A3010	Internal External Cladding Work	115	0%		28-Jan-26	08-Oct-26			Not-Started
A3020	Internal External Decorative Work	111	0%		07-Feb-26	14-Oct-26			Not-Started
A3030	Supply fabricate and installation of Kitchen Stage	90	0%		05-Mar-26	16-Oct-26			Not-Started
A3040	Gas Cylinder Stage	80	0%		24-Mar-26	23-Oct-26			Not-Started
EWF-HI.3.5.1.4 Sanitaryware, Fittings and Installations		344	49%		20-Mar-25	25-Apr-26			
A3200	UPVC pipes including all joints & accessories and	133	35%		20-Mar-25	25-Sep-26			Not-Started
A3210	Sanitary Fittings and Valves Work	191	32%		17-Apr-25	21-Sep-26			Not-Started
A3220	Sanitaryware Installations	130	0%		25-Nov-25	03-Aug-26			Not-Started
EWF-HI.3.5.1.1 Doors and Windows Work		145	0%		11-Nov-25	28-Apr-26			
A2770	Wooden Doors Work	122	0%		11-Nov-25	18-Oct-26			Not-Started
A2780	UPVC Doors Work	122	0%		17-Nov-25	25-Oct-26			Not-Started
A2790	Windows & Ventilators Work	120	0%		25-Nov-25	30-Oct-26			Not-Started
A2800	WPC Work	116	0%		09-Dec-25	08-Nov-26			Not-Started
A2810	Ironmongry Work	70	0%		07-Feb-26	14-Nov-26			Not-Started
EWF-HI.3.5.1.5 Water Supply & Drainage		263	29%		07-Jul-25	09-May-26			
A3440	Cold and Hot water pipes with insulation	68	0%		23-Jan-26	03-May-26			Not-Started
A3450	Cold and Hot water Valves	73	0%		01-Apr-26	10-Jul-26			Not-Started
A3460	Water Tank & Heater Installation	49	0%		21-May-26	29-Aug-26			Not-Started
A3470	Booster Pump Installation	49	0%		05-Jun-26	13-Sep-26			Not-Started
A3480	Booster Pump Installation	49	0%		01-Aug-26	09-Nov-26			Not-Started
A3490	Rain Water UPVC Pipes & Drainage Work	50	0%		01-Aug-26	09-Nov-26			Not-Started
A3500	Gas Line Work	49	0%		28-Sep-26	17-Nov-26			Not-Started
EWF-HI.3.5.1.6 Fire Fighting Installations		87	0%		45963	46064			
A3510	Supply and Installation of Complete fire fighting	58	0%		02-Nov-25	05-Oct-26			Not-Started
A3520	Fire hose reel With All Accessories	51	0%		30-Nov-25	25-Oct-26			Not-Started
A3530	fire blanket, Carbon dioxide fire extinguisher	51	0%		07-Dec-25	01-Nov-26			Not-Started
A3540	Automatic Multi detector point	51	0%		14-Dec-25	08-Nov-26			Not-Started
EWF-HI.3.5.1.7 Air Conditioning & Mechanical Installati		61	0%		14-Feb-26	25-Apr-26			
A3560	Installation of Wall Mounted ACs with DX units	61	0%		14-Feb-26	25/10/2026			Not-Started
EWF-HI.3.5.1.8 Electrical Work		204	0%		19-Nov-25	14-Jul-26			
A3590	Cable Work	50	0%		19-Nov-25	15-Jan-26			Not-Started
A3600	Distribution Boards Work	55	0%		19-Nov-25	21-Jan-26			Not-Started
A3610	Earthing Work	60	0%		17-Dec-25	24-Feb-26			Not-Started
A3620	Small Power Accessories and cable and Conduit	80	0%		23-Dec-25	26-Mar-26			Not-Started
A3630	Lighting Accessories and cable and conduits ins	85	0%		28-Dec-25	05-Apr-26			Not-Started

Activity ID	Activity Description	Dur	% Progress		Planned Dates		Actual dates		Activity Status
			Planned	Actual	Early Start	Early Finish	Actual Start	Actual Finish	
A3640	Lighting Fixture	82	0%		04-Feb-26	10-May-26			Not-Started
A3650	Ceiling fan	90	0%		25-Feb-26	09-Jun-26			Not-Started
A3660	Chandelier	75	0%		25-Mar-26	21-Jun-26			Not-Started
A3670	Wall mounted exhaust fan	80	0%		12-Apr-26	14-Jul-26			Not-Started
EWF-HI.3.5.1.9 TV, Data and CCTV System		141	0%		04-Feb-26	18-Jul-26			
A3710	Cable and conduit to TV point in concealed inst	50	0%		04-Feb-26	02-Apr-26			Not-Started
A3720	Flush mounted TV Satellite outlet	50	0%		21-Feb-26	20-Apr-26			Not-Started
A3730	Co axial cable in concealed conduit from dish a	70	0%		08-Mar-26	27-May-26			Not-Started
A3740	TV System Installation	65	0%		15-Apr-26	29-Jun-26			Not-Started
A3750	Data System Installation	60	0%		02-May-26	11-Jul-26			Not-Started
A3760	CCTV System Installation	54	0%		17-May-26	18-Jul-26			Not-Started
EWF-HI.3.5.10 External Works		245	0%		11-Oct-25	22-Jul-26			
A4340	Site Preparition	90	100%	100%	02-Jan-25	04-Feb-25	02-Jan-25	04-Feb-25	Completed
A4350	Demarcation for compound wall and septic tan	80	100%	100%	05-Jan-25	15-Feb-25	05-Jan-25	15-Feb-25	Completed
A4360	Excavation compound wall and septic tank	90	48%	76%	09-Jan-25	22-Jul-26	09-Jan-25		In-Progress
A4370	Foundation Work for compound wall and septic	120	34%	51%	09-Apr-25	08-Sep-26	09-Apr-25		In-Progress
A4380	Coloumns Work compound wall and septic tan	120	40%	36%	08-Feb-25	23-Sep-26	08-Feb-25		In-Progress
A4390	Block Work compound wall and septic tank	136	38%	36%	09-Feb-25	29-Oct-26	09-Feb-25		In-Progress
A4391	Covering Slab for Septic tank	120	28%	20%	27-Apr-25	08-Nov-26	27-Apr-25		In-Progress
A4392	Electro-Mechanical Works in compound area a	125	0%		24-Jan-26	14-Nov-26			Not-Started
A4400	Car Entrance and Wicket Gate	126	0%		28-Jan-26	20-Nov-26			Not-Started
A4410	Curb Stone Work	90	0%		23-Mar-26	02-Dec-26			Not-Started
A4420	External Interlock Work	94	0%		01-Apr-26	16-Dec-26			Not-Started
A4430	Design & Build Solar Panel Canopy	245	0%		11-Oct-25	19-Dec-26			Not-Started
EWF-HI.2 Maintenance of Existing 1-12/29 Housing Units					30-Sep-24	16-Jun-25			
EWF-HI.2.6 External Works					30-Sep-24	21-Jan-25			
A	Handing Over Plots (6) No. 89, 92,94, 95, 99, 106, & 108	-35			01-Oct-24		05-Nov-24	01-Oct-24	Completed
B	Handing Over Plots (1) No. 116	0			09-Nov-24		09-Nov-24		
C	Handing Over Plots (1) No. 105	0			08-Dec-24		08-Dec-24		
D	Handing Over Plots (1) No. 88	0			14-Dec-24		14-Dec-24		
E	Total 9 United Handed Over rather than 12								
F	3 Units Further Handed Over along with 12 (15 Units)				01-Jun-25				
A1850	Site Clearance	5	84%	82%	01-Dec-24	01-Dec-25	01-Dec-24	06-Dec-24	Completed
A1870	Demolish and Rebuild Gate Columns	35	69%	80%	22-Jan-25	22-Jan-26	22-Jan-25		In-Progress
A1880	Demolish and Rebuild Damaged Boundry Wall	38	69%	80%	22-Jan-25	22-Jan-26	22-Jan-25		In-Progress
A1890	Repair and Maintain Damaged Manholes	25	69%	80%	22-Jan-25	22-Jan-26	22-Jan-25		In-Progress
A1900	Repair and Maintain Gate Damaged	25	69%	80%	22-Jan-25	22-Jan-26	22-Jan-25		In-Progress
A1910	Repair and Maintenance of Holding Tank and S	28	69%	80%	22-Jan-25	22-Jan-26	22-Jan-25		In-Progress
A1920	Repainting Maintenance, Cleaning and Dispos	18	83%	80%	04-Dec-24	04-Dec-25	04-Dec-24		In-Progress
A1930	Boundry Wall, Repairing Maintenane Work	28	69%	80%	22-Jan-25	22-Jan-26	22-Jan-25		In-Progress
A1940	Removing Existing Paint and Cleaning	35	83%	80%	04-Dec-24	04-Dec-25	04-Dec-24		In-Progress
A1950	Water Proofing and Bitument Painting	32	-1%	80%	05-Dec-24	30-Dec-00			
A1960	Repainting With Weather Sheild	28	72%	80%	12-Jan-25	12-Jan-26	12-Jan-25		In-Progress
A1970	GI Gates with Columns	25	42%	80%	04-May-25	04-May-26	04-May-25		
A1980	Pea Gravel Arround the House and Inside Boun	18	41%	80%	07-May-25	07-May-26	07-May-25		In-Progress
A1990	Gas Cylinder Room	32	48%	80%	09-Apr-25	09-Apr-26	09-Apr-25		In-Progress
EWF-HI.2.1 Super Structure Works -Demolition and Rebuil		222	100%		30-Sep-24	16-Jun-25			
EWF-HI.2.1.6 Civil Work		199	100%		30-Sep-24	19-May-25			
A2010	Demolition of Staircase Slabs	35	100%	100%	09-Nov-24	26-Nov-24	09-Nov-24	26-Nov-24	Completed
A2020	ReConstruction of Staircase slab With Finishes	40	100%	100%	18-Nov-24	15-Dec-24	18-Nov-24	15-Dec-24	Completed
A2030	Removal of Roof tiles to make it ready for new	30	100%	100%	18-Nov-24	08-Jan-25	18-Nov-24	08-Jan-25	Completed
A2040	Screed in Slope	12	100%	100%	27-Nov-24	21-Jan-25	27-Nov-24	21-Jan-25	Completed
A2050	Apply Bitumen Sheet	20	100%	100%	21-Dec-24	04-Feb-25	21-Dec-24	04-Feb-25	Completed
A2060	High Density Extruded Polystrene Foam Board	26	100%	100%	11-Jan-25	17-Feb-25	11-Jan-25	17-Feb-25	Completed
A2070	Rain water Outlets and Gorgyles	12	100%	75%	21-Jan-25	20-Feb-25	21-Jan-25	20-Feb-25	In-Progress
A2080	Roofing tiles 300 x 300 x 25 mm terrazzo With Cement Bed	35	100%	100%	31-Jan-25	14-Jul-25	31-Jan-25	14-Jul-25	Completed
A2090	Skirting tile and skirting groove tiles work 20 x 100 Terrazo	32	100%	100%	11-Feb-25	16-Jul-25	11-Feb-25	16-Jul-25	In-Progress
A2100	Replace Existing Entrance Flooring with Marble Tiles & Skirting	22	100%	100%	09-Nov-24	21-Jul-25	09-Nov-24	21-Jul-25	Completed
A2110	Replace Flooring with Porcelain in Salah and Majles+Skirting	38	100%	100%	09-Nov-24	10-Jul-25	09-Nov-24	10-Jul-25	Completed
A2120	Replace Flooring with Antislip Ceramic tiles Kite	27	100%	100%	09-Nov-24	08-Jul-25	09-Nov-24	08-Jul-25	Completed
A2130	Replace Stairs Landing and steps with Marble+	35	100%	100%	09-Nov-24	17-Jul-25	09-Nov-24	17-Jul-25	Completed

Activity ID	Activity Description	Dur	% Progress		Planned Dates		Actual dates		Activity Status
			Planned	Actual	Early Start	Early Finish	Actual Start	Actual Finish	
A2140	Internal Walls - Removal of Existing Paint and r	35	77%	75%	11-Nov-24	10-Jan-26	11-Nov-24		In-Progress
A2150	External Walls - Removal of Existing Paint and r	30	76%	75%	15-Nov-24	11-Jan-26	15-Nov-24		In-Progress
A2160	Replace Kitchen and Toilet Tiles with Glossy Ce	22	100%	100%	16-Nov-24	08-Jul-25	16-Nov-24	08-Jul-25	In-Progress
A2170	Replace the Ceiling Finishes	32	73%	83%	21-Nov-24	25-Jan-26	21-Nov-24		In-Progress
A2180	External Wall Finishes Natural Stone	28	71%	75%	22-Nov-24	06-Feb-26			In-Progress
A2190	Replace Kitchen Stage Concrete Korean Top Ce	35	71%	83%	11-Nov-24	10-Feb-26	11-Nov-24		In-Progress
A2200	Replace Kitchen Hood Range Cabinet above and	23	68%	75%	13-Nov-24	05-Mar-26	13-Nov-24		In-Progress
EWF-HI.2.1.5 Metal Works		96	100%		30-Sep-24	19-Jan-25			
A1080	Removal of Old Handrails	15	100%	100%	10-Nov-24	15-Jan-25	10-Nov-24	15-Jan-25	Completed
A1090	Installation of Handrails	30	58%	75%	03-May-25	20-Jan-26	03-May-25		In-Progress
A1100	Galvanized steel cat Ladder	20	55%	75%	04-May-25	02-Feb-26	04-May-25		In-Progress
EWF-HI.2.1.4 Door & Windows		112	100%		30-Sep-24	06-Feb-25			
A1040	Remove All Doors	25	0%	83%	18-Dec-25	16-Jan-26	09-Nov-24		Not-Started
A1050	Maintain Old door Frames	50	-1%	83%	30-Sep-25	27-Nov-24	05-Apr-25		Not-Started
A1060	Install New Wooden Doors (Replacement) with	32	100%	83%	18-Dec-24	25-Jan-25	05-Apr-25		Not-Started
A1070	Install New UPVC Doors Toilets & Roof (Replac	22	100%	75%	22-Dec-24	15-Jan-25	27-Mar-25		Not-Started
A1110	Maintain Exiting Aluminium Windows	69	100%	75%	19-Nov-24	06-Feb-25	01-Dec-24		Not-Started
EWF-HI.2.1.7 Sanitary Wares & Installations		167	100%		03-Dec-24	16-Jun-25			
A1200	Remove all sanitary that were fixed	35	100%	100%	18-Dec-24	28-Jan-25	01-Dec-24	16-Jun-25	Completed
A1210	Supply and install Vent cowl	30	100%	75%	28-Jan-25	04-Mar-25	03-Apr-25		In-Progress
A1220	Floor Drain trap	35	100%	75%	27-Feb-25	08-Apr-25	24-Apr-25		In-Progress
A1230	Gully Trap	10	100%	75%	03-Dec-24	15-Dec-24	24-Apr-25		In-Progress
A2210	Semi pedestal wash basin	10	100%	75%	28-Jan-25	09-Feb-25	08-Apr-25		In-Progress
A2220	Stainless Steel Sink	10	100%	75%	09-Feb-25	20-Feb-25	17-Apr-25		In-Progress
A2230	European Water Closet	10	100%	75%	20-Feb-25	04-Mar-25	08-Apr-25		In-Progress
A2240	shower tray	12	100%		04-Mar-25	18-Mar-25			Not-Started
A2250	Ablution Faucet	15	100%	75%	18-Mar-25	05-Apr-25	15-May-25		In-Progress
A2260	shower Mixer	12	100%	75%	05-Apr-25	19-Apr-25	16-Apr-25		In-Progress
A2270	Wash Basin Mixer	13	100%	75%	19-Apr-25	04-May-25	16-Apr-25		In-Progress
A2280	Sink Mixer	12	100%	75%	04-May-25	18-May-25	09-Apr-25		In-Progress
A2290	Toilet tissue holder	12	100%		18-May-25	01-Jun-25			Not-Started
A2300	Towel rail	12	100%	75%	01-Jun-25	15-Jun-25	19-Apr-25		In-Progress
A2310	Mirror	13	100%	75%	01-Jun-25	16-Jun-25	19-Apr-25		In-Progress
EWF-HI.2.1.8 Water Supply & Rain Water Installations		107	100%		21-Jan-25	25-May-25			
A1160	Pressure Test and Replace defects/Polypropyle	30	100%	100%	21-Jan-25	24-Feb-25	26-Dec-24		In-Progress
A1170	Cold and Hot water Valves	35	100%	75%	03-Feb-25	15-Mar-25	19-Mar-25		In-Progress

Activity ID	Activity Description	Dur	% Progress		Planned Dates		Actual dates		Activity Status
			Planned	Actual	Early Start	Early Finish	Actual Start	Actual Finish	
A1180	Remove of all Equipment and Accessories that were fixed	30	100%	100%	18-Feb-25	24-Mar-25	01-Dec-24		In-Progress
A1190	Water Tank Including Connection and Accessories	35	100%	75%	27-Feb-25	09-Apr-25	28-Apr-25		In-Progress
A2390	Water Heater Connection and Accessories	35	100%	75%	06-Mar-25	16-Apr-25	16-Apr-25		In-Progress
A2400	Rain Water UPVC Pipeswith outlet	45	100%	75%	19-Mar-25	11-May-25	03-Apr-25		In-Progress
A2410	Tap and Ablution Faucet	31	100%	75%	20-Apr-25	25-May-25	15-May-25		In-Progress
EWF-HI.2.1.9 Electrical Installations		116	100%		09-Jan-25	24-May-25			
A1120	Checking to Identify any issue in Existing Power Distribution System	5	75%	75%	11-Jan-25	16-Jan-25	04-Dec-24	15-Jan-25	Completed
A1130	Installtion of Solar system	116	100%		09-Jan-25	24-May-25			Not-Started
A1140	Replace the existing with new weatherproof IP 65 Main	15	100%	75%	16-Jan-25	03-Feb-25	19-Mar-25	25-Dec-24	Completed
A1150	Small Power Accessories removing	10	100%	75%	03-Feb-25	15-Feb-25	04-Dec-24	03-Dec-24	Completed
A2330	Small Power Accessories Installation	12	100%	75%	15-Feb-25	01-Mar-25	06-Apr-25		
A2340	Small Power Lighting Fixture removing	12	100%	75%	01-Mar-25	15-Mar-25	04-Dec-24	10-Dec-24	Completed
A2350	Small Power Lighting Fixture Installations	12	100%		15-Mar-25	29-Mar-25	06-Apr-25		Not-Started
A2360	Ceiling Fan Installation with All Accessories	12	50%		29-Mar-25	12-Apr-25	06-Apr-25		Not-Started
A2370	Earthing Installations	12	100%		12-Apr-25	26-Apr-25	23-Apr-25		Not-Started
A2380	TV Points and Dish Installations	12	100%		26-Apr-25	10-May-25	19-Mar-25		Not-Started
EWF-HI.2.1.10 Air Conditioning Work		56	100%		06-Jan-25	11-Mar-25			
A1280	Remove all Equipments and Accessories Fixed Indoor/Outdoor	38	100%	100%	06-Jan-25	18-Feb-25	01-Dec-24	30-Nov-24	Completed
A1290	Replace Wall mounted Split AC with DX unit	28	100%	75%	22-Jan-25	23-Feb-25	16-Apr-25	01-Dec-24	In-Progress
A1300	Install Wall mounted Split AC with DX unit In Kitchen With Connections	25	100%		30-Jan-25	27-Feb-25		02-Dec-24	In-Progress
A1310	Install Wall mounted Split AC with DX unit in Salah & Majles	22	100%	75%	09-Feb-25	05-Mar-25	16-Apr-25	03-Dec-24	In-Progress
A2320	Replace the Existing Ventilation Fans	20	100%	75%	17-Feb-25	11-Mar-25	19-Mar-25	04-Dec-24	In-Progress
EWF-HI.2.1.1 Partial Handing Over of 1-12/29 Units		60	100%		17-Feb-25	27-Apr-25			
A4440	Handingover of Drawings	20	100%	80%	28-May-25	06-Jun-25	28-May-25	06-Jun-25	In-Progress
A4450	Handing Over of Material Approvals	15	100%	80%	29-May-25	06-Jun-25	29-May-25	06-Jun-25	In-Progress
A4460	Handing over of Waranty Guarantee Document	10	100%	80%	30-May-25	06-Jun-25	30-May-25	06-Jun-25	In-Progress
A4470	Handing Over of Inspection, Testing and Comis	8	100%	80%	31-May-25	06-Jun-25	31-May-25	06-Jun-25	In-Progress
A4480	Handingover of Keys	6	100%	80%	01-Apr-25	25-May-25	01-Jun-25	25-May-25	In-Progress
A4490	Progress Report Compliance with Invesntory ar	14	100%	80%	02-Jun-25	06-Jun-25	02-Jun-25	06-Jun-25	In-Progress
EWF-HI.5 Maintenance of Existing 13-20/29 Housing Units		206	66%		28-Apr-25	23-Dec-25			
EWF-HI.5.6 External Works		80	0%		28-Apr-25	29-Jul-25			
A4730	Site Clearance	5	65%	50%	28-May-25	09-Dec-25	28-May-25		In-Progress
A4740	Demolish and Rebuild Gate Columns	31	19%	50%	08-Sep-25	14-Jan-26	08-Sep-25		In-Progress
A4750	Demolish and Rebuild Damaged Boundry Wall	33	0%		10-Nov-25	18-Jan-26			Not-Started
A4760	Repair and Maintain Damaged Manholes	21	50%	63%	10-Jun-25	25-Jan-26	10-Jun-25		In-Progress
A4770	Repair and Maintain Gate Damaged	22	0%		12-Nov-25	08-Feb-26			Not-Started
A4780	Repair and Maintenance of Holding Tank and S	25	44%	63%	10-Jun-25	24-Feb-26	10-Jun-25		In-Progress
A4790	Repainting Maintenance, Cleaning and Dispos	15	0%		25-Nov-25	24-Feb-26			Not-Started
A4800	Boundry Wall, Repairing Maintenane Work	24	0%		02-Jan-26	25-Feb-26			Not-Started
A4810	Removing Existing Paint and Cleaning	30	42%	13%	15-Jun-25	06-Mar-26	15-Jun-25		In-Progress
A4820	Water Proofing and Bitument Painting	23	43%		16-Jun-25	24-Feb-26			Not-Started
A4830	Repainting With Weather Sheild	25	0%		20-Nov-26	01-Mar-26			Not-Started
A4840	GI Gates with Columns	22	0%		21-Nov-26	01-Mar-26			Not-Started
A4850	Pea Gravel Arround the House and Inside Boun	16	0%		22-Nov-26	05-Mar-26			Not-Started
A4860	Gas Cylinder Room	27	39%	75%	25-Jun-25	05-Mar-26	25-Jun-25		In-Progress
EWF-HI.5.1 Super Structure Works -Demolition and Rebuilt					28-Apr-25	23-Dec-25			
EWF-HI.5.1.6 Civil Work		157	86%		28-Apr-25	27-Oct-25			
A4870	Demolition of Staircase Slabs	35	58%	75%	15-Jun-25	22-Dec-25	15-Jun-25		In-Progress
A4880	ReConstruction of Staircase slab With Finishes	40	57%	75%	16-Jun-25	23-Dec-25	16-Jun-25		In-Progress
A4890	Removal of Roof tiles to make it ready for new	30	66%	100%	29-May-25	05-Dec-25	29-May-25	15-Jun-25	Completed
A4900	Screed in Slope	12	66%	100%	30-May-25	06-Dec-25	30-May-25	16-Jun-25	Completed
A4910	Apply Bitumen Sheet	20	57%	100%	16-Jun-25	23-Dec-25	16-Jun-25	17-Jun-25	Completed

Activity ID	Activity Description	Dur	% Progress		Planned Dates		Actual dates		Activity Status
			Planned	Actual	Early Start	Early Finish	Actual Start	Actual Finish	
A4920	High Density Extruded Polystrene Foam Board	26	54%	75%	21-Jun-25	28-Dec-25	21-Jun-25		In-Progress
A4930	Rain water Outlets and Gorgyles	12	54%		22-Jun-25	29-Dec-25			Not-Started
A4940	Roofing tiles 300 x 300 x 25 mm terrazzo With	35	53%	75%	23-Jun-25	30-Dec-25	23-Jun-25		In-Progress
A4950	Skirting tile and skirting groove tiles work 20 x	32	51%	75%	28-Jun-25	04-Jan-26	28-Jun-25		In-Progress
A4960	Replace Existing Entrance Flooring with Marble	22	66%	75%	29-May-25	05-Dec-25	29-May-25		In-Progress
A4970	Replace Flooring with Porcelain in Salah and M	38	66%	75%	29-May-25	05-Dec-25	29-May-25		In-Progress
A4980	Replace Flooring with Antislip Ceramic tiles Kitc	27	66%	75%	29-May-25	05-Dec-25	29-May-25		In-Progress
A4990	Replace Stairs Landing and steps with Marble+	35	74%	75%	15-May-25	21-Nov-25	15-May-25		In-Progress
A5000	Internal Walls - Removal of Existing Paint and r	35	61%	13%	09-Jun-25	16-Dec-25	09-Jun-25		In-Progress
A5010	External Walls - Removal of Existing Paint and r	30	63%	13%	04-Jun-25	11-Dec-25	04-Jun-25		In-Progress
A5020	Replace Kitchen and Toilet Tiles with Glossy Ce	22	66%	75%	29-May-25	05-Dec-25	29-May-25		In-Progress
A5030	Replace the Ceiling Finishes	32	61%	50%	09-Jun-25	16-Dec-25	09-Jun-25		In-Progress
A5040	External Wall Finishes Natural Stone	28	54%	75%	21-Jun-25	28-Dec-25	21-Jun-25		In-Progress
A5050	Replace Kitchen Stage Concrete Korean Top Ce	35	66%	63%	29-May-25	05-Dec-25	29-May-25		In-Progress
A5060	Replace Kitchen Hood Range Cabinet above and	23	66%		30-May-25	06-Dec-25			Not-Started
EWF-HI.5.1.5 Metal Works		111	100%		28-Apr-25	03-Sep-25			
A4540	Removal of Old Handrails	13	100%	100%	29-May-25	27-Aug-25	29-May-25	27-Aug-25	Completed
A4550	Installation of Handrails	25	0%	0%	17-Nov-25	12-Dec-25			Not-Started
A4560	Galvanized steel cat Ladder	17	0%	0%	14-Dec-25	31-Dec-25			Not-Started
EWF-HI.5.1.4 Door & Windows		87	100%		12-Jun-25	21-Sep-25			
A4500	Remove All Doors	25	100%	75%	29-May-25	09-Sep-25	29-May-25		In-Progress
A4510	Maintain Old door Frames	50	-218%	25%	27-Aug-25	09-Aug-25	27-Aug-25		In-Progress
A4520	Install New Wooden Doors (Replacement) with	32	100%	13%	10-Sep-25	17-Sep-25	10-Sep-25		In-Progress
A4530	Install New UPVC Doors Toilets & Roof (Replac	22	-550%		11-Sep-25	06-Sep-25			Not-Started
A5280	Maintain Exiting Aluminium Windows	69	100%	50%	09-Sep-25	21-Sep-25	09-Sep-25		In-Progress
EWF-HI.5.1.7 Sanitary Wares & Installations		120	46%		30-Jul-25	17-Dec-25			
A4650	Remove all sanitary that were fixed	28	100%	100%	29-May-25	27-Aug-25	29-May-25	27-Aug-25	Completed
A4660	Supply and install Vent cowl	21	0%		22-Nov-25	05-Jan-26			Not -Started
A4670	Floor Drain trap	23	0%		08-Oct-25	24-Nov-25			Not -Started
A4680	Gully Trap	8	0%		30-Oct-25	29-Nov-25			Not -Started
A5070	Semi pedestal wash basin	8	0%		22-Nov-25	21-Dec-25			Not -Started
A5080	Stainless Steel Sink	7	0%		01-Dec-25	29-Dec-25			Not -Started
A5090	European Water Closet	8	0%		09-Dec-25	07-Jan-26			Not -Started
A5100	shower tray	7	0%		18-Dec-25	16-Jan-26			Not -Started
A5110	Ablution Faucet	9	0%		27-Dec-25	26-Jan-26			Not -Started
A5120	shower Mixer	9	0%		06-Jan-26	06-Feb-26			Not -Started
A5130	Wash Basin Mixer	9	0%		17-Jan-26	16-Feb-26			Not -Started
A5140	Sink Mixer	9	0%		27-Jan-26	27-Feb-26			Not -Started
A5150	Toilet tissue holder	8	0%		07-Feb-26	08-Mar-26			Not -Started
A5160	Towel rail	7	0%		16-Feb-26	16-Mar-26			Not -Started
A5170	Mirror	8	0%		16-Feb-26	17-Mar-26			Not -Started
EWF-HI.5.1.8 Water Supply & Rain Water Installations		56	50%		31-Aug-25	04-Nov-25			
A4610	Pressure Test and Replace defects/Polypropyle	30	60%	63%	18-Jun-25	12-Dec-25	18-Jun-25		In-Progress
A4620	Cold and Hot water Valves	35	0%		21-Jan-26	12-Jan-26			Not -Started
A4630	Remove of all Equipment and Accessories that	30	100%	100%	28-May-25	27-Aug-25	28-May-25	27-Aug-25	Completed
A4640	Water Tank Including Connection and Accessor	35	0%		28-Jan-26	19-Jan-26			Not -Started
A5250	Water Heater Connection and Accessories	35	0%		04-Feb-26	26-Jan-26			Not -Started
A5260	Rain Water UPVC Pipeswith outlet	45	0%		28-Jan-26	31-Jan-26			Not -Started
A5270	Tab and Ablution Faucet	31	0%		16-Feb-26	02-Feb-26			Not -Started
EWF-HI.5.1.9 Electrical Installations		116	44%		05-Aug-25	17-Dec-25			
A4570	Checking to Identify any issue in Existing Power	5	100%		03-Sep-25	09-Sep-25			Not -Started
A4580	Installtion of Solar system	90	56%		05-Aug-25	17-Nov-25			Not -Started
A4590	Replace the existing with new weatherproof IP	15	100%		09-Sep-25	27-Sep-25			Not -Started
A4600	Small Power Accessories removing	10	50%	100%	27-Sep-25	08-Oct-25	28-May-25	27-Aug-25	Completed
A5190	Small Power Accessories Installation	10	0%		08-Oct-25	20-Oct-25			Not -Started
A5200	Small Power Lighting Fixture removing	11	0%		20-Oct-25	02-Nov-25			Not -Started
A5210	Small Power Lighting Fixture Installations	9	0%		02-Nov-25	12-Nov-25			Not -Started
A5220	Ceiling Fan Installation with All Accessories	11	0%		12-Nov-25	25-Nov-25			Not -Started
A5230	Earthing Installations	10	0%		25-Nov-25	07-Dec-25			Not -Started
A5240	TV Points and Dish Installations	9	0%		07-Dec-25	17-Dec-25			Not -Started
EWF-HI.5.1.10 Air Conditioning Work		68	46%		27-Aug-25	15-Nov-25			
A4690	Remove all Equipments and Accessories Fixed I	32	100%	100%	28-May-25	27-Aug-25	28-May-25	27-Aug-25	Completed
A4700	Replace Wall mounted Split AC with DX unit	23	0%		23-Nov-25	07-Jan-26	01-Oct-15		Not -Started
A4710	Install Wall mounted Split AC with DX unit In Ki	19	0%		07-Dec-25	17-Jan-26			Not -Started
A4720	Install Wall mounted Split AC with DX unit in Sa	18	0%		24-Dec-25	02-Feb-26			Not -Started
A5180	Replace the Existing Ventilation Fans	17	0%		04-Jan-26	13-Feb-26			Not -Started

Activity ID	Activity Description	Dur	% Progress		Planned Dates		Actual dates		Activity Status
			Planned	Actual	Early Start	Early Finish	Actual Start	Actual Finish	
EWF-HI.5.1.1 Partial Handing Over of 13-20/29 Units		67	0%		07-Oct-25	23-Dec-25			
A5290	Handingover of Drawings	20	0%		16-Dec-25	27-Jan-26			Not -Started
A5300	Handing Over of Material Approvals	15	0%		17-Jan-26	22-Feb-26			Not -Started
A5310	Handing over of Waranty Guarantee Document	10	0%		03-Feb-26	06-Mar-26			Not -Started
A5320	Handing Over of Inspection, Testing and Comis	8	0%		15-Feb-26	15-Mar-26			Not -Started
A5330	Handingover of Keys	7	0%		24-Feb-26	23-Mar-26			Not -Started
A5340	Progress Report Compliance with Invesntory ar	14	0%		15-Feb-03	22-Mar-26			Not -Started
EWF-HI.8 Maintenance of Existing 21-29/29 Housing Units		180			24-Dec-25	21-Jul-26			
EWF-HI.8.6 External Works		76			24-Dec-25	22-Mar-26			
A5580	Site Clearance	4	0%	25%	24-Dec-25	28-Dec-25	02-Aug-25		In-Progress
A5590	Demolish and Rebuild Gate Columns	29	0%	50%	29-Dec-25	31-Jan-26	06-Sep-25		In-Progress
A5600	Demolish and Rebuild Damaged Boundry Wall	31	0%		12-Mar-26	06-May-26			Not -Started
A5610	Repair and Maintain Damaged Manholes	20	0%		23-Mar-26	04-May-26			Not -Started
A5620	Repair and Maintain Gate Damaged	20	0%		12-Apr-26	24-May-26			Not -Started
A5630	Repair and Maintenance of Holding Tank and S	22	0%		05-Apr-26	20-May-26			Not -Started
A5640	Repainting Maintenance, Cleaning and Disposal Work	13	0%		15-Apr-26	20-May-26			Not -Started
A5650	Boundry Wall, Repairing Maintenane Work	22	0%		18-Apr-26	01-Jun-26			Not -Started
A5660	Removing Existing Paint and Cleaning	27	0%		23-Apr-26	13-Jun-26			Not -Started
A5670	Water Proofing and Bitument Painting	21	0%		02-May-26	15-Jun-26			Not -Started
A5680	Repainting With Weather Sheild	23	0%		05-May-26	20-Jun-26			Not -Started
A5690	GI Gates with Columns	30	0%		25-Apr-26	17-Jun-26			Not -Started
A5700	Pea Gravel Arround the House and Inside Boun	15	0%		05-May-26	12-Jun-26			Not -Started
A5710	Gas Cylinder Room	24	0%		02-May-26	19-Jun-26			Not -Started
EWF-HI.8.1 Super Structure Works -Demolition and Rebuilt					03-Jan-26	21-Jul-26			
EWF-HI.8.1.6 Civil Work		104			03-Jan-26	03-May-26			
A5720	Demolition of Staircase Slabs	32	100%	100%	04-Aug-25	03-Sep-25	4-Aug-25	3-Sep-25	Completed
A5730	ReConstruction of Staircase slab With Finishes	35	100%	100%	04-Aug-25	03-Sep-25	4-Aug-25	3-Sep-25	Completed
A5740	Removal of Roof tiles to make it ready for new	34	100%	100%	02-Aug-25	02-Sep-25	2-Aug-25	2-Sep-25	Completed
A5750	Screed in Slope	31	100%	100%	02-Aug-25	02-Sep-25	2-Aug-25	2-Sep-25	Completed
A5760	Apply Bitumen Sheet	18	0%	50%	28-Sep-25		28-Sep-25		In-Progress
A5770	High Density Extruded Polystrene Foam Board	24	0%		04-Feb-26	03-Mar-26			Not -Started
A5780	Rain water Outlets and Gorgyles	11	0%		19-Feb-26	03-Mar-26			Not -Started
A5790	Roofing tiles 300 x 300 x 25 mm terrazzo With	31	0%		19-Feb-26	26-Mar-26			Not -Started
A5800	Skirting tile and skirting groove tiles work 20 x	30	0%		23-Feb-26	29-Mar-26			Not -Started
A5810	Replace Existing Entrance Flooring with Marble	20	0%	50%	25-Feb-26	19-Mar-26	5-Aug-25		In-Progress
A5820	Replace Flooring with Porcelain in Salah and M	34	0%	50%	26-Feb-26	06-Apr-26	5-Aug-25		In-Progress
A5830	Replace Flooring with Antislip Ceramic tiles Kit	24	0%	50%	01-Mar-26	28-Mar-26	5-Aug-25		In-Progress
A5840	Replace Stairs Landing and steps with Marble+	30	0%	50%	05-Mar-26	08-Apr-26	4-Aug-25		In-Progress
A5850	Internal Walls - Removal of Existing Paint and r	31	0%		09-Mar-26	13-Apr-26			Not -Started
A5860	External Walls - Removal of Existing Paint and r	27	0%		14-Mar-26	13-Apr-26			Not -Started
A5870	Replace Kitchen and Toilet Tiles with Glossy Ce	21	0%	50%	09-Apr-26	03-May-26	1-Oct-25		In-Progress
A5880	Replace the Ceiling Finishes	25	0%		16-Mar-26	13-Apr-26			Not -Started
A5890	External Wall Finishes Natural Stone	25	0%		15-Mar-26	12-Apr-26			Not -Started
A5900	Replace Kitchen Stage Concrete Korean Top Ce	31	0%		29-Mar-26	03-May-26			Not -Started
A5910	Replace Kitchen Hood Range Cabinet above and	21	0%		09-Apr-26	03-May-26			Not -Started
EWF-HI.8.1.5 Metal Works		63			31-Jan-26	13-Apr-26			
A5390	Removal of Old Handrails	12	100%	100%	02-Aug-25	03-Sep-25	2-Aug-25	3-Sep-25	Completed
A5400	Installation of Handrails	23	0%		08-Jul-26	12-Sep-26			Not -Started
A5410	Galvanized steel cat Ladder	16	0%		13-Aug-26	10-Oct-26			Not -Started
EWF-HI.8.1.4 Door & Windows		69			31-Jan-26	20-Apr-26			
A5350	Remove All Doors	23	24%	50%	02-Aug-25	13-Apr-26	2-Aug-25		In-Progress
A5360	Maintain Old door Frames	35	0%		11-Apr-26	07-Sep-26			Not -Started
A5370	Install New Wooden Doors (Replacement) with	29	0%		27-May-26	17-Oct-26			Not -Started
A5380	Install New UPVC Doors Toilets & Roof (Replac	19	0%		27-May-26	05-Oct-26			Not -Started
A6130	Maintain Exiting Aluminium Windows	40	0%		11-Apr-26	13-Sep-26			Not -Started
EWF-HI.8.1.7 Sanitary Wares & Installations		121			01-Mar-26	19-Jul-26			
A5500	Remove all sanitary that were fixed	28	100%	100%	02-Aug-25	03-Sep-25	2-Aug-25	3-Sep-25	Completed
A5510	Supply and install Vent cowl	21	0%		29-Jun-26	11-Aug-26			Not -Started
A5520	Floor Drain trap	23	0%		10-May-26	24-Jun-26			Not -Started
A5530	Gully Trap	8	0%		28-May-26	26-Jun-26			Not -Started
A5920	Semi pedestal wash basin	8	0%		29-Jun-26	27-Jul-26			Not -Started
A5930	Stainless Steel Sink	7	0%		08-Jul-26	04-Aug-26			Not -Started
A5940	European Water Closet	8	0%		16-Jul-26	14-Aug-26			Not -Started
A5950	shower tray	7	0%		26-Jul-26	22-Aug-26			Not -Started
A5960	Ablution Faucet	9	0%		03-Aug-26	01-Sep-26			Not -Started

Activity ID	Activity Description	Dur	% Progress		Planned Dates		Actual dates		Activity Status
			Planned	Actual	Early Start	Early Finish	Actual Start	Actual Finish	
A5970	shower Mixer	9	0%		13-Aug-26	12-Sep-26			Not -Started
A5980	Wash Basin Mixer	9	0%		24-Aug-26	22-Sep-26			Not -Started
A5990	Sink Mixer	8	0%		03-Sep-26	02-Oct-26			Not -Started
A6000	Toilet tissue holder	7	0%		13-Sep-26	10-Oct-26			Not -Started
A6010	Towel rail & Mirrors	6	0%		21-Sep-26	17-Oct-26			Not -Started
EWF-HI.8.1.8 Water Supply & Rain Water Installations		64			09-Mar-26	21-May-26			
A5460	Pressure Test and Replace defects/Polypropylene	28	0%		18-May-26	08-Jul-26			Not -Started
A5470	Cold and Hot water Valves	32	0%		18-May-26	13-Jul-26			Not -Started
A5480	Remove of all Equipment and Accessories that	28	0%		18-May-26	08-Jul-26			Not -Started
A5490	Water Tank Including Connection and Accessories	31	0%		18-May-26	12-Jul-26			Not -Started
A6100	Water Heater Connection and Accessories	32	0%		18-May-26	13-Jul-26			Not -Started
A6110	Rain Water UPVC Pipeswith outlet	39	0%		18-May-26	21-Jul-26			Not -Started
A6120	Tap and Ablution Faucet	28	0%		29-Jun-26	19-Aug-26			Not -Started
EWF-HI.8.1.9 Electrical Installations		98			30-Mar-26	21-Jul-26			
A5420	Checking to Identify any issue in Existing Power	5	0%		17-Jun-26	12-Jul-26			Not -Started
A5430	Installtion of Solar system	90	0%		08-Jun-26	10-Oct-26			Not -Started
A5440	Replace the existing with new weatherproof IP	15	0%		23-Jun-26	29-Jul-26			Not -Started
A5450	Small Power Accessories removing	10	0%		11-Jul-26	10-Aug-26			Not -Started
A6040	Small Power Accessories Installation	10	0%		22-Jul-26	22-Aug-26			Not -Started
A6050	Small Power Lighting Fixture removing	11	0%		03-Aug-26	04-Sep-26			Not -Started
A6060	Small Power Lighting Fixture Installations	9	0%		16-Aug-26	14-Sep-26			Not -Started
A6070	Ceiling Fan Installation with All Accessories	11	0%		26-Aug-26	27-Sep-26			Not -Started
A6080	Earthing Installations	10	0%		08-Sep-26	09-Oct-26			Not -Started
A6090	TV Points and Dish Installations	9	0%		20-Sep-26	19-Oct-26			Not -Started
EWF-HI.8.1.10 Air Conditioning Work		42			24-Mar-26	11-May-26			
A5540	Remove all Equipments and Accessories Fixed I	30	100%	100%	02-Aug-25	03-Sep-25	2-Aug-25	3-Sep-25	Completed
A5550	Replace Wall mounted Split AC with DX unit	22	0%		04-Apr-26	26-Oct-26			Not -Started
A5560	Install Wall mounted Split AC with DX unit In Ki	19	0%		13-Apr-26	01-Nov-26			Not -Started
A5570	Install Wall mounted Split AC with DX unit in Sa	18	0%		18-Apr-26	03-Nov-26			Not -Started
A6030	Replace the Existing Ventilation Fans	17	0%		21-Apr-26	07-Nov-26			Not -Started
EWF-HI.8.1.1 Partial Handing Over of 21-29/29 Units		50			18-May-26	15-Jul-26			
A6140	Handingover of Drawings	15	0%		07-Jul-26	02-Oct-26			Not -Started
A6150	Handing Over of Material Approvals	12	0%		24-Jul-26	16-Oct-26			Not -Started
A6160	Handing over of Warranty Guarantee Document	9	0%		07-Aug-26	27-Oct-26			Not -Started
A6170	Handing Over of Inspection, Testing and Comis	8	0%		18-Aug-26	05-Nov-26			Not -Started
A6180	Handingover of Keys	6	0%		27-Aug-26	12-Nov-26			Not -Started
A6190	Progress Report Compliance with Invesntory an	12	0%		18-Aug-26	10-Nov-26			Not -Started
EWF-HI.4 Storm Water and Drainage Work		494			21-Jan-25	19-Aug-26			
EWF-HI.4.4 Storm Water and Drainage Work (Re-Construct		424			21-Jan-25	31-May-26			
EWF-HI.4.4.1 Line 1		281			21-Jan-25	14-Dec-25			
A3980	Survey and Marking for Line 1	85	100%	75%	21-Jan-25	30-Apr-25	20-Jan-25		In-Progress
	Change Order by the Consultant (Waiting for Drawings Approval for quatificat				15-Nov-25	15-Nov-25			Not -Started
A3990	Excavation for Surface/ Pipe Drainage and Man	80	7%		27-Sep-25	16-Dec-25			Not -Started
A4000	Crosschecking of Levels	120	58%		25-Jul-25	22-Nov-25			Not -Started
A4010	Bedding for Pipes with approved Material	90	15%		19-Sep-25	18-Dec-25			Not -Started
A4030	Laying of Pipes and Welding	45	0%		15-Nov-25	30-Dec-25			Not -Started
A4190	Testing	30	0%		06-Dec-25	05-Jan-26			Not -Started
A4200	Concreting Work for Pipes and till Transition Sla	60	0%		31-Dec-25	01-Mar-26			Not -Started
A4210	Chamber Including Reinforcement and Concret	80	0%		21-Jan-26	11-Apr-26			Not -Started
A6200	Pre-Cast Concrete Cover Slab Work	20	0%		01-Apr-26	21-Apr-26			Not -Started
A6210	Backfilling & Compaction	40	0%		11-Mar-26	20-Apr-26			Not -Started
A6220	Block Work With Ring for Opening and Grating	35	0%		31-Mar-26	05-May-26			Not -Started
A6230	Connections with Existing Network	15	0%		26-Apr-26	11-May-26			Not -Started
EWF-HI.4.4.2 Line 1-1		259			30-Apr-25	26-Feb-26			
A6240	Survey and Marking for Line 1-1	85	100%		30-Apr-25	07-Aug-25			Not -Started
A6250	Excavation for Surface/ Pipe Drainage and Man	80	60%		07-Aug-25	09-Nov-25			Not -Started
A6260	Crosschecking of Levels	120	57%		15-Jul-25	02-Dec-25			Not -Started
A6270	Bedding for Pipes with approved Material	90	56%		05-Aug-25	17-Nov-25			Not -Started
A6280	Laying of Pipes and Welding	45	100%		10-Aug-25	01-Oct-25			Not -Started
A6290	Testing	30	100%		13-Aug-25	16-Sep-25			Not -Started
A6300	Concreting Work for Pipes and till Transition Sla	60	0%		12-Oct-25	20-Dec-25			Not -Started
A6310	Chamber Including Reinforcement and Concret	80	0%		25-Nov-25	26-Feb-26			Not -Started
A6320	Pre-Cast Concrete Cover Slab Work	20	0%		03-Feb-26	26-Feb-26			Not -Started
A6330	Backfilling & Compaction	40	0%		27-Nov-25	12-Jan-26			Not -Started
A6340	Block Work With Ring for Opening and Grating	35	0%		11-Dec-25	21-Jan-26			Not -Started
A6350	Connections with Existing Network	15	0%		12-Jan-26	28-Jan-26			Not -Started

Activity ID	Activity Description	Dur	% Progress		Planned Dates		Actual dates		Activity Status
			Planned	Actual	Early Start	Early Finish	Actual Start	Actual Finish	
EWF-HI.4.4.3 Line 1-1-6		254			07-Aug-25	31-May-26			
A6360	Survey and Marking for Line 1-1-6	85	56%		07-Aug-25	15-Nov-25			Not -Started
A6370	Excavation for Surface/ Pipe Drainage and Man	80	0%		15-Nov-25	16-Feb-26			Not -Started
A6380	Crosschecking of Levels	120	0%		02-Dec-25	21-Apr-26			Not -Started
A6390	Bedding for Pipes with approved Material	90	0%		02-Dec-25	17-Mar-26			Not -Started
A6400	Laying of Pipes and Welding	45	0%		15-Nov-25	06-Jan-26			Not -Started
A6410	Testing	30	0%		15-Nov-25	20-Dec-25			Not -Started
A6420	Concreting Work for Pipes and till Transition Sla	60	0%		21-Dec-25	28-Feb-26			Not -Started
A6430	Chamber Including Reinforcement and Concret	80	0%		26-Feb-26	31-May-26			Not -Started
A6440	Pre-Cast Concrete Cover Slab Work	20	0%		07-May-26	31-May-26			Not -Started
A6450	Backfilling & Compaction	40	0%		26-Feb-26	14-Apr-26			Not -Started
A6460	Block Work With Ring for Opening and Grating	35	0%		08-Mar-26	16-Apr-26			Not -Started
A6470	Connections with Existing Network	15	0%		09-Apr-26	26-Apr-26			Not -Started
EWF-HI.4.1 Storm Water and Drainage Work (Maintenance)		441			08-Feb-25	06-Jul-26			
EWF-HI.4.1.1 Line 2		266			08-Feb-25	14-Dec-25			
A6480	Survey and Marking for Line 2	85	0%		08-Feb-25*	17-May-25			Not -Started
A6490	Excavation for Surface/ Pipe Drainage and Man	80	0%		08-Feb-25*	18-Aug-25			Not -Started
A6500	Crosschecking of Levels	120	100%		08-Mar-25	24-Jul-25			Not -Started
A6510	Bedding for Pipes with approved Material	90	100%		22-Apr-25	04-Aug-25			Not -Started
A6520	Laying of Pipes and Welding	45	100%		18-Jun-25	10-Aug-25			Not -Started
A6530	Testing	30	100%		09-Jul-25	12-Aug-25			Not -Started
A6540	Concreting Work for Pipes and till Transition Sla	60	87%		03-Aug-25	11-Oct-25			Not -Started
A6550	Chamber Including Reinforcement and Concret	80	43%		24-Aug-25	25-Nov-25			Not -Started
A6560	Pre-Cast Concrete Cover Slab Work	20	0%		02-Nov-25	25-Nov-25			Not -Started
A6570	Backfilling & Compaction	40	0%		12-Oct-25	26-Nov-25			Not -Started
A6580	Block Work With Ring for Opening and Grating	35	0%		01-Nov-25	11-Dec-25			Not -Started
A6590	Connections with Existing Network	15	0%		27-Nov-25	14-Dec-25			Not -Started
EWF-HI.4.1.2 Line 2-4		245			18-May-25	26-Feb-26			
A6600	Survey and Marking for Line 2-4	85	100%		18-May-25	24-Aug-25			Not -Started
A6610	Excavation for Surface/ Pipe Drainage and Man	80	42%		25-Aug-25	25-Nov-25			Not -Started
A6620	Crosschecking of Levels	120	50%		26-Jul-25	11-Dec-25			Not -Started
A6630	Bedding for Pipes with approved Material	90	56%		05-Aug-25	17-Nov-25			Not -Started
A6640	Laying of Pipes and Welding	45	75%		25-Aug-25	15-Oct-25			Not -Started
A6650	Testing	30	100%		25-Aug-25	28-Sep-25			Not -Started
A6660	Concreting Work for Pipes and till Transition Sla	60	0%		12-Oct-25	20-Dec-25			Not -Started
A6670	Chamber Including Reinforcement and Concret	80	0%		25-Nov-25	26-Feb-26			Not -Started
A6680	Pre-Cast Concrete Cover Slab Work	20	0%		03-Feb-26	26-Feb-26			Not -Started
A6690	Backfilling & Compaction	40	0%		27-Nov-25	12-Jan-26			Not -Started
A6700	Block Work With Ring for Opening and Grating	35	0%		11-Dec-25	21-Jan-26			Not -Started
A6710	Connections with Existing Network	15	0%		12-Jan-26	28-Jan-26			Not -Started
EWF-HI.4.1.3 Line 2-4-3 & 2-4-5		256			11-Sep-25	06-Jul-26			
A6720	Survey and Marking for Line 2-4-3 & 2-4-5	85	22%		11-Sep-25	20-Dec-25			Not -Started
A6730	Excavation for Surface/ Pipe Drainage and Man	80	0%		20-Dec-25	23-Mar-26			Not -Started
A6740	Crosschecking of Levels	120	0%		13-Dec-25	30-Apr-26			Not -Started
A6750	Bedding for Pipes with approved Material	90	0%		17-Jan-26	30-Apr-26			Not -Started
A6760	Laying of Pipes and Welding	45	0%		10-Mar-26	02-May-26			Not -Started
A6770	Testing	30	0%		05-Apr-26	09-May-26			Not -Started
A6780	Concreting Work for Pipes and till Transition Sla	60	0%		05-Apr-26	13-Jun-26			Not -Started
A6790	Chamber Including Reinforcement and Concret	80	0%		05-Apr-26	06-Jul-26			Not -Started
A6800	Pre-Cast Concrete Cover Slab Work	20	0%		14-Jun-26	06-Jul-26			Not -Started
A6810	Backfilling & Compaction	40	0%		13-Apr-26	30-May-26			Not -Started
A6820	Block Work With Ring for Opening and Grating	35	0%		22-Apr-26	01-Jun-26			Not -Started
A6830	Connections with Existing Network	15	0%		20-May-26	07-Jun-26			Not -Started
EWF-HI.4.2 Protection Work		377			07-Jun-25	19-Aug-26			
EWF-HI.4.2.2 Establishment of Dyke 1 Near Existing Dyke		117			20-Dec-25	04-May-26			
A6840	Survey and Existing levels of the location	20	100%	100%	16-Jan-24	08-Feb-25	16-Jan-24	08-Feb-25	Completed
A6850	Filling Material to Establish Dyke 1 in layers	90	0%		28-Feb-26	03-Jul-26			Not -Started
A6860	Compaction of material in layers and slopes	80	0%		17-Mar-26	08-Jul-26			Not -Started
A6870	Final Inspection of the Dype 1	80	0%		12-Apr-26	02-Aug-26			Not -Started
EWF-HI.4.2.3 Establishement of Dyke 2		151			29-Jan-26	23-Jul-26			
A6890	Survey and Existing levels of the location	15	100%	100%	04-Jan-25	08-Feb-25	04-Jan-25	08-Feb-25	Completed
A6900	filling the material as per approved/excavated	80	0%		13-Jun-26	04-Oct-26			Not -Started
A6910	Compaction of material in layers and slopes	70	0%		06-Jul-26	14-Oct-26			Not -Started
A6920	Filling the material up to the proposed level	65	0%		14-Jul-26	18-Oct-26			Not -Started
A6930	Final Inspection of the Dyke 2	2	0%		28-Sep-26	20-Oct-26			Not -Started
A6980	Handing Over with Related Dcoments	1	0%		30-Sep-26	21-Oct-26			Not -Started

Activity ID	Activity Description	Dur	% Progress		Planned Dates		Actual dates		Activity Status
			Planned	Actual	Early Start	Early Finish	Actual Start	Actual Finish	
EWF-HI.4.2.4 Rehaping of Proposed Wadi		139			16-Feb-26	27-Jul-26			
A6940	Survey to take initial levels	25	66%	95%	10-Nov-24	16-Mar-26	10-Nov-24		In-Progress
A6950	Proposed levels to maintain the flow	15	66%	95%	05-Dec-24	04-Mar-26	05-Dec-24		In-Progress
A6960	Cutting and Filling Work	80	53%	45%	21-Nov-24	06-Jul-26	21-Nov-24		In-Progress
A6970	Dressing of the Sides and Compaction	75	51%	45%	23-Nov-24	26-Jul-26	23-Nov-24		In-Progress
A6990	Handing Over with Related Dcoments	1	0%		27-Jul-26	28-Jul-26			Not -Started
EWF-HI.4.2.1 Concrete Work/Box Curvert		326			07-Jun-25	22-Jun-26			
A4080	Box culvert N2 Size 2x1.5m concrete class Blind	200	14%		16-Aug-25	25-Jul-26			Not -Started
A4090	Concrete Class 35 in box culverts wing walls ap	166	0%		15-Nov-25	13-Sep-26			Not -Started
A4100	Concrete Class 35 in box culverts Retaining wal	150	0%		03-Jan-26	13-Oct-26			Not -Started
A4110	Reinforcement as per HDS 2017	104	0%		29-Mar-26	14-Nov-26			Not -Started
A4120	High tensile steel bar factory epoxy coated rein	50	0%		04-Jul-26	19-Dec-26			Not -Started
EWF-HI.4.2.5 Bitumen/Asphalt Work		161			26-Jan-26	01-Aug-26			
A3940	2 Coats of Bitumen Paint for concrete structure	35	0%		06-Apr-26	06-Jun-26			Not -Started
A3950	4mm Geotextile Memberane for concrete struc	25	0%		20-Apr-26	08-Jun-26			Not -Started
A3960	Subgrade Sub Base work	45	0%		24-May-26	03-Aug-26			Not -Started
A3970	Bituminous Prime Coat Application rate 1.5 KgS	40	0%		15-Jul-26	19-Sep-26			Not -Started
A4040	Bituminous Wearing Course Class B	35	0%		31-Aug-26	30-Oct-26			Not -Started
EWF-HI.4.2.6 Slope Protection & Stabilization Work		120			02-Apr-26	19-Aug-26			
A7000	Levelling and Compaction of the slopes	40	0%		11-Jun-26	20-Aug-26			Not -Started
A7010	Mortard Riprap work including filter memberan	50	0%		28-Jul-26	06-Oct-26			Not -Started
A7020	finishing work and cleaning	30	0%		24-Sep-26	03-Dec-26			Not -Started
EWF-HI.7 Demobilization		42			02-Aug-26	19-Sep-26			
A4220	Demobilization of Machinery & Equipment	15	0%		11-Oct-26	16-Nov-26			Not -Started
A4230	Engineering Facility	15	0%	45%	28-Oct-26	04-Dec-26	01-Oct-24		Not -Started
A4240	Successive/Completion Certificate	12	0%	10%	15-Nov-26	18-Dec-26	06-Jun-25		Not -Started
A4260	Project Signout Document	5	0%	10%	23-Nov-26	18-Dec-26	06-Jun-25		Not -Started
EWF-HI.6 Project Handing Over		98			09-Jun-26	30-Sep-26			
A4130	Handing Over of Drawings	30	0%	15%	09-Jun-26	11-Oct-26	06-Jun-25		Not -Started
A4140	Handing Over of Testing & Comissioning Report	18	0%	10%	14-Jul-26	01-Nov-26	07-Jun-25		Not -Started
A4150	Handing Over of Material Approval Docuement	15	0%	10%	04-Aug-26	18-Nov-26	08-Jun-25		Not -Started
A4160	Handing Over of Warannty Guarantee Documet	12	0%	10%	22-Aug-26	02-Dec-26	09-Jun-25		Not -Started
A4170	Finally Progress Report Incompliance with Inve	10	0%	10%	05-Sep-26	14-Dec-26	10-Jun-25		Not -Started
A4180	Reports By Consultant	5	0%	10%	16-Sep-26	20-Dec-26	11-Jun-25		Not -Started
A4250	Handing Over of Keys	5	0%	10%	26-Sep-26	29-Dec-26	12-Jun-25		Not -Started