

Ref No.: MHUP/AMEC/HI/079

التاريخ: 2026/02/16

المحترمين

الافاضل / شركة شلالات الشرق للتجارة والمقاولات

تحية طيبة وبعد


المشروع: انشاء عدد 20 وحدة سكنية وصيانة عدد 32 وحدة سكنية قائمة لوزارة الإسكان والتخطيط العمراني في جزيرة الحلايت بولاية شليم وجزر الحلايت – محافظة ظفار

الموضوع: بيان بنود الوفورات بالمشروع وتقديم الحسابات النهائية للبنود المقاسة

بالإشارة إلى الموضوع أعلاه، وإلى توجيهات مهندسي المالك بضرورة الإسراع في حصر بنود الوفورات وتحديد إجمالي المبلغ الناتج عنها على مستوى المشروع، نأمل منكم التكرم بسرعة استكمال وتقديم الحسابات النهائية للأعمال المقاسة، مع عكسها على البنود المقاسة الواردة في كراسة الكميات، وذلك لبيان القيمة الإجمالية للوفورات بالمشروع، تمهيداً للاستناد إليها في التوجيهات اللاحقة المتعلقة ببنود الإضافات.

- فاتورة الـ 20 منزل هدم وإعادة بناء BILL NO.04 :-

Item Code	Item Name	Item Details	Additional Information	UO M	Qty	Unit Price	Total Price In Figure	REMARKS
C33	Superstructure Works Thermal and Moisture Protection	Backgrounds and Finishes Roof screed light weight concrete screed 1000 kg per m3 minimum 50 mm thick to a maximum of 125 mm thick	50 mm minimum bed laid on concrete to falls and cross falls	M2	5600 - Actual Quantity	1.050	-----	Actual quantity for first floor only
C34	Superstructure Works Thermal and Moisture Protection	4 mm thick torch applied acrylic polypropylene modified bitumen membrane with non woven polyester reinforcement and polyethylene film waterproof membrane including primer to roofs as per the manufacturer printed instructions complete as	To roof decks 4mm thick on flat surface laid to falls and cross falls	M2	5600 - Actual Quantity	1.050	-----	Actual quantity for first floor only




		specified. Contractor to allow for 10 years guarantee and 24 hours flood test.						
C35	Superstructure Works Thermal and Moisture Protection	Skirting 300 mm girth including turning into groove	In up stands drops and around plinths minimum 300 mm high including dressing over fillet grooves sealant tanzalized batten etc. complete to roof deck	M	1900 - Actual Quantity	1.050	-----	Actual quantity for first floor only
C36	Superstructure Works Thermal and Moisture Protection	Insulation Extruded high density polystyrene foam board insulation with rigid closed cell structure all in accordance with the specifications and drawings in external	to roof decks 50 mm thick laid on concrete spot bonded to waterproofing	M2	5600 - Actual Quantity	1.050	-----	Actual quantity for first floor only
C37	Superstructure Works Thermal and Moisture Protection	Roof Finishes	300 x 300 x 30 mm white cement tiles bedded on and including cement mortar screed to falls and cross falls jointed in cement mortar movements joints etc. complete to roof	M2	5600 - Actual Quantity	4.200	-----	Actual quantity for first floor only
C38	Superstructure Works Thermal and Moisture Protection	Roof Finishes	100 x 30 mm white cement skirting to upstands	M	1900 - Actual Quantity	3.150	-----	Actual quantity for first floor only
C54	Superstructure Works Doors and Windows	WPC Solid Core Doors Door comprising profiled heads jambs frames subframes architraves beadings mouldings plinth block ply linings infill panels neoprene and other pointing fixings master seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved fixed to hardwood including paint All locks shall be under master key system as detailed on drawing Note All	Type D1 double leaf overall size 1800x2400mm high	Item	1	9135.0	9135.0	Alternative Item C48

AL-MANARAH

ENGINEERING CONSULTANCY

DESIGN AND SUPERVISION



المنارة

للاستشارات الهندسية

تصميم وإشراف

		stainless steel fittings shall be of 316 grade.						
C55	Superstructure Works Doors and Windows	WPC Solid Core Doors Door comprising profiled heads jambs frames subframes architraves beadings mouldings plinth block ply linings infill panels mastic and other pointing fixings neoprene seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved fixed to hardwood including paint All locks shall be under master key system as detailed on drawing Note All stainless steel fittings shall be of 316 grade.	Type D2 single leaf overall size 1000x2400mm high	Item	1	4410.0	4410.0	Alternative Item C49
C50	Superstructure Works Doors and Windows	Wood Doors Door comprising profiled heads jambs frames subframes architraves beadings mouldings plinth block ply linings infill panels mastic and other pointing fixings neoprene seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved fixed to hardwood including paint All locks shall be under master key system as detailed on drawing Note All stainless steel fittings shall be of 316 grade	Type D3 single leaf overall size 1000x2100mm high	No	160	229.70	36,752	Alternative Item C56


Head Office: Al Manarah Building, Old Airport Street, Opp. Dhofar Municipality, Salalah.
Tel: (00 968) 2329 6664 Fax: (00 968) 2329 7748 PO Box: 2966 PC: 211, Sultanate of Oman.
Muscat: 2447 5698 Nizwa: 2541 2092 Rustaq: 2687 9001 Sohar: 2684 1699 (CR No: 32/92)
Email: almanarah@almanarahoman.com

المركز الرئيسي : بناية المنارة شارع المطار القديم- مقابل بلدية ظفار - صلالة
هاتف : (00968)296664 فاكس : (00968)297748 ص. ب (2966) صلالة (211) - سلطنة عمان
مسقط : (24475698) نزوى (25412092) الرستاق (26879001) صحار (26841699) (س . ب . ت 93/32)

AL-MANARAH

ENGINEERING CONSULTANCY

DESIGN AND SUPERVISION



المنارة


للاستشارات الهندسية

تصميم وإشراف

C51	Superstructure Works Doors and Windows	Wood Doors Door comprising profiled heads jambs frames subframes architraves beadings mouldings plinth block ply linings infill panels mastic and other pointing fixings neoprene seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved fixed to hardwood including paint All locks shall be under master key system as detailed on drawing Note All stainless steel fittings shall be of 316 grade	Type D4 single leaf overall size 800x2100mm high	No	100	220.50	22,050	Alternative Item C57
C58	Superstructure Works Doors and Windows	WPC Solid Core Doors Door comprising profiled heads jambs frames subframes architraves beadings mouldings plinth block ply linings infill panels mastic and other pointing fixings neoprene seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved fixed to hardwood including paint All locks shall be under master key system as detailed on drawing Note All stainless steel fittings shall be of 316 grade.	Type D5 single leaf overall size 1000x2100mm high	Item	1	8400.0	8400.0	Alternative Item C52
C59	Superstructure Works Doors and Windows	WPC Solid Core Doors Door comprising profiled heads jambs frames subframes architraves beadings mouldings plinth block ply linings infill panels mastic and other pointing fixings neoprene seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as	Type D6 single leaf overall size 1000x2400mm high	Item	1	4410.0	4410.0	Alternative Item C53

Head Office: Al Manarah Building, Old Airport Street, Opp. Dhofar Municipality, Salalah.
Tel: (00 968) 2329 6664 Fax: (00 968) 2329 7748 PO Box: 2966 PC: 211, Sultanate of Oman.
Muscat: 2447 5698 Nizwa: 2541 2092 Rustaq: 2687 9001 Sohar: 2684 1699 (CR No: 32/92)
Email: almanarah@almanarahoman.com


المركز الرئيسي : بنىة المنارة شارع المطار القديم- مقابل بلدية ظفار - صلالة
هاتف : 296664(00968) فاكس : 297748(00968) ص. ب (2966) صلالة (211) - سلطنة عمان
مسقط : 24475698(24475698) نزوى(25412092) الرستاق (26879001)صحر(26841699) (س . ت 93/32)



		specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved fixed to hardwood including paint All locks shall be under master key system as detailed on drawing Note All stainless steel fittings shall be of 316 grade.						
A	The total amount of savings for the 20 houses.						-----	

- فاتورة التجهيزات BILL NO.01 :-


Item Code	Item Name	Item Details	Additional Information	UO M	Qty	Unit Price	Total Price In Figure	REMARKS
P111	Preliminary and General Requirements Temporary Facilities.	Refer Provisional Sum Temporary Houses	The Contractor will be required to provide temporary houses Caravan for the resident while working in the Construction and also during Maintenance Works and refix inside houses after work finish as outside extra rooms for them. Every caravan will be around 65m2 and will include and not be limited to 2 rooms a hall a kitchen and two toilets The structure to use steel structure painted with anticorrosion paint with isolated walls and roof aluminum sandwich panels 50 mm thickness from 2 sheets 0.7 mm thickness and foam of 45 kgm3 density internal ceramic floor and walls for toilets and kitchen to be ceramic all sanitary fixture for toilet and kitchen sink and cabinet sewage electrical and water connection to be done in the temporary place and will be	item	1	124,800	124,800	




		finally done again after move to internal new and maintained houses foundation for caravan and 3 steps omani marble in final place fixing also 4 AC are included design of caravan to be done by the contractor approved by client consultant before delivery the caravans will be under project defects notification period for one year.					
B	The total amount of savings for the Preliminaries.					124,800.000	

- فاتورة الـ 3 منازل هدم وإعادة بناء BILL NO.07 :-


Item Code	Item Name	Item Details	Additional Information	UOM	Qty	Unit Price	Total Price In Figure	REMARKS
C48	Superstructure Works Doors and Windows	WPC Solid Core Doors -Door comprising profiled heads, jambs, frames, subframes, architraves, beadings, moldings, plinth block, ply linings, infill panels, mastic and other pointing, fixings, neoprene seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved; fixed to hardcore, including paint and 10 years guarantee (All locks shall be under master key system) as detailed on drawing Note: all stainless steel fittings shall be of 316-grade	Type D1, double leaf, overall size 1800x2500mm high	Item	1	400.000	400.000	Alternative Item C42
C49	Superstructure Works Doors	WPC Solid Core Doors -Door comprising profiled heads, jambs, frames, subframes, architraves, beadings, moldings, plinth block, ply linings, infill panels, mastic and other pointing, fixings, neoprene seal	Type D2, single leaf, overall size 1000x2500mm high	Item	1	400.000	400.000	Alternative Item C43



	and Windows	master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved; fixed to hardcore, including paint and 10 years guarantee (All locks shall be under master key system) as detailed on drawing Note: all stainless steel fittings shall be of 316-grade						
C44	Superstructure Works Doors and Windows	Wood Doors -Door comprising profiled heads, jambs, frames, subframes, architraves, beadings, mouldings, plinth block, ply linings, infill panels, mastic and other pointing, fixings, neoprene seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved; fixed to hardwood, including paint (All locks shall be under master key system) as detailed on drawing Note : all stainless steel fittings shall be of 316 grade	Type D3, single leaf, overall size 1000x2100mm high	No	4	400.000	1,600	Alternative Item C50
C45	Superstructure Works Doors and Windows	Wood Doors -Door comprising profiled heads, jambs, frames, subframes, architraves, beadings, mouldings, plinth block, ply linings, infill panels, mastic and other pointing, fixings, neoprene seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and	Type D4, single leaf overall size 800x2100mm high	No	2	400.000	800.000	Alternative Item C51




		approved; fixed to hardwood, including paint (All locks shall be under master key system) as detailed on drawing Note : all stainless steel fittings shall be of 316 grade						
C52	Superstructure Works Doors and Windows	WPC Solid Core Doors -Door comprising profiled heads, jambs, frames, subframes, architraves, beadings, moldings, plinth block, ply linings, infill panels, mastic and other pointing, fixings, neoprene seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved; fixed to hardcore, including paint and 10 years guarantee (All locks shall be under master key system) as detailed on drawing Note: all stainless steel fittings shall be of 316-grade	Type D5, single leaf overall size 1000x2100mm high	Item	1	400.000	400.000	Alternative Item C46
C53	Superstructure Works Doors and Windows	WPC Solid Core Doors -Door comprising profiled heads, jambs, frames, subframes, architraves, beadings, moldings, plinth block, ply linings, infill panels, mastic and other pointing, fixings, neoprene seal master lining and all ancillary items including fixing of ironmongery and final decoration for a complete installation all as specified and as detailed on drawing including required reinforcement cement concrete lintels and including Supply and fix ironmongery as specified in schedule and approved; fixed to hardcore, including paint and 10 years guarantee (All locks shall be under master key system) as detailed on drawing Note: all stainless steel fittings shall be of 316-grade	Type D6, single leaf overall size 1000x2400mm high	Item	1	400.000	400.000	Alternative Item C47
The total amount of savings for the 1 house.						4,000.000		



C	The total amount of savings for the 3 houses.	12,000.000	
----------	--	-------------------	--

- فاتورة اعمال الحماية وتصريف مياه الامطار BILL NO.06 :-

Item Code	Item Name	Item Details	Additional Information	UO M	Qty	Unit Price	Total Price In Figure	REMARKS
PSW9	Earthwork	Earthwork for Pipe Trenches	Trench excavation and backfilling Depth 0 to 2m	m3	9180	0.700	6426.000	Deleted
PSW10	Earthwork	Earthwork for Pipe Trenches	Trench excavation and backfilling 2m to 3m	m3	12615	1.575	19868.625	Deleted
PSW11	Earthwork	Earthwork for Pipe Trenches	Trench excavation and backfilling 3m to 4m	m3	3090	2.100	6489.000	Deleted
PSW12	Earthwork	Earthwork for Pipe Trenches	Trench excavation and backfilling Depth more than 4m	m3	4080	4.200	17136.000	Deleted
PSW25	Drainage	Storm Sewer	Storm Sewer GRP Diameter 300mm	m	315	3.150	992.250	Deleted
PSW26	Drainage	Storm Sewer	Storm Sewer GRP Diameter 400mm	m	1270	2.100	2667.000	Deleted
PSW27	Drainage	Storm Sewer	Storm Sewer GRP Diameter 500mm	m	345	1.575	543.375	Deleted
PSW28	Drainage	Storm Sewer	Storm Sewer R.C Diameter 600mm	m	865	1.575	1362.375	Deleted
PSW29	Drainage	Storm Sewer	Storm Sewer R.C Diameter 700mm	m	1090	2.100	2289.000	Deleted
PSW30	Drainage	Storm Sewer	Storm Sewer R.C Diameter 800mm	m	460	2.100	966.000	Deleted
PSW31	Drainage	Storm Sewer	Storm Sewer R.C Diameter 900mm	m	130	3.150	409.500	Deleted
PSW32	Drainage	Storm Sewer	Storm Sewer R.C Diameter 1200mm	m	490	3.150	1543.500	Deleted
PSW34	Drainage	Manholes Inlets and Chambers	R.C Manholes Chamber Ring Dia. 1200mm Type A	No	48	3.150	151.200	Deleted
PSW35	Drainage	Manholes Inlets and Chambers	R.C Manholes Chamber Ring Dia. 1500mm Type A	No	21	4.200	88.200	Deleted
PSW36	Drainage	Manholes Inlets and Chambers	R.C Manholes Chamber Ring Dia. 2000mm Type A	No	9	4.200	37.800	Deleted
PSW37	Drainage	Manholes Inlets and Chambers	R.C Manholes Chamber Ring Dia. 1500mm Type B	No	8	4.200	33.600	Deleted
PSW38	Drainage	Drainage of Structures	Gully Grating and Frame DI Heavy Duty	No	145	4.305	624.225	Deleted
PSW39	Drainage	Drainage of Structures	uPVC Drainage pipe to drain gully to manhole 200mm Diameter	m	2010	4.305	8653.050	Deleted
D	The total amount of savings for the protection and storm water drainage.						70,280.700	



SUMMARY		
The Total Savings (A+B+C)	-----	اجمالي الوفورات المقترحة حتى الآن من (التجهيزات+23 منزل)
The Total Savings (D)	70,280.700	اجمالي الوفورات حتى الآن من اعمال الحماية وتصريف مياه الامطار
PROVISIONAL SUMS	200,000.000	اجمالي المبالغ المحتملة
DAYWORK	88,252.500	اجمالي قيمة الاعمال اليومية
TOTAL	-----	

- يرجى سرعة استكمال الجداول اعلاه وتقديم جداول الاعمال المقاسة للمنازل ال 23 الهدم وإعادة البناء (substructure & external work) بناء على حصر الكميات النهائي لأعمال المقاسة

وتفضلوا بقبول وافر الاحترام والتقدير،

مكتب المنارة للاستشارات الهندسية

